





















**PLAN/PROFILE SHEETS - UTILITIES**

NO SCALE



Tentative Construction Schedule  
 Water and Wastewater Improvement Project  
 Gogebic Range Water Authority and City of Bessemer

ID		Task Name	Duration	Start	Finish
1		Sheet C-114 State Street	2 days	Mon 4/10/17	Tue 4/11/17
2		Sheet C-112 First Avenue	2 days	Wed 4/12/17	Thu 4/13/17
3		Sheet C-113 Mill Street	3 days	Fri 4/14/17	Tue 4/18/17
4		Sheet C-112 alley N. of Second Ave.	1 day?	Wed 4/19/17	Wed 4/19/17
5		Sheet C-111 Massie Ave.	3 days	Thu 4/20/17	Mon 4/24/17
6		Sheet C-110 Second Avenue	3 days	Tue 4/25/17	Thu 4/27/17
7		Sheet C-109 Yale Avenue	1 day	Fri 4/28/17	Sat 4/29/17
8		Sheet C-101 Woolsey Street	5 days	Mon 5/1/17	Fri 5/5/17
9		Sheet C-102 Woolsey Street	4 days	Mon 5/8/17	Thu 5/11/17
10		Sheet C-104 Hill Avenue	2 days	Fri 5/12/17	Sat 5/13/17
11		Sheet C-108 ( C-103) Porter St. Ester Ave.	6 days?	Mon 5/15/17	Sat 5/20/17
12		Sheet C-105 Hadley Street	6 days?	Mon 5/22/17	Sat 5/27/17
13		Sheet C-106 ( C-107) Hadley St. Porter St.	5 days?	Tue 5/30/17	Sat 6/3/17
14		Sheet C-108 Porter Street	5 days?	Mon 6/5/17	Fri 6/9/17
15		Sheet C-115 Third Ave., Spring St.	4 days?	Mon 6/12/17	Thu 6/15/17
16		Sheet C-116 Mine Street	1 day?	Fri 6/16/17	Sat 6/17/17
17		Sheet C-117 Mine Street	8 days?	Mon 6/19/17	Wed 6/28/17
18		Sheet C-118 First Avenue	9 days?	Wed 6/28/17	Mon 7/10/17
19		Sheet C-119 alley N. of Second Ave.	5 days?	Tue 7/11/17	Sat 7/15/17
20		Sheet C- 122 Sellar Street	10 days?	Mon 7/31/17	Fri 8/11/17
21		Sheet C-121 Longyear Street	10 days?	Mon 8/14/17	Fri 8/25/17
22		Sheet C-120 alley N. of Sellar St.	10 days?	Mon 8/28/17	Fri 9/8/17
23		Sheet C-123 Case Street	10 days?	Mon 9/11/17	Fri 9/22/17
24		Sheet C-124 Clayberg Street	10 days?	Mon 9/25/17	Fri 10/6/17
25		Sheet C-125 Sellar Street	10 days?	Mon 10/9/17	Fri 10/20/17
26		Sheet C-126 Peck Street	10 days?	Mon 10/23/17	Fri 11/3/17
27		Sheet C-127 Howell Street	5 days?	Mon 11/6/17	Fri 11/10/17
28		clean up	5 days?	Mon 11/13/17	Fri 11/17/17
29		Sheet C-128 Alley N. of US 2	10 days?	Mon 5/14/18	Fri 5/25/18
30		Sheet C-133 Case Street	15 days?	Mon 5/28/18	Fri 6/15/18
31		Sheet C-136 Clayberg Street	10 days?	Mon 6/18/18	Fri 6/29/18
32		Sheet C-130 Silver Street	15 days?	Mon 7/2/18	Fri 7/20/18
33		Sheet C-129 Gold Street	10 days?	Mon 7/23/18	Fri 8/3/18
34		Sheet C-132 Cross country Case & Sophie	15 days?	Mon 8/6/18	Fri 8/24/18
35		Sheet C-133 Case Street	10 days?	Mon 8/27/18	Fri 9/7/18
36		Sheet C-134 Cross country Clayberg & Beecher	10 days?	Mon 9/10/18	Fri 9/21/18
37		Sheet C-137 Alle North of US 2	5 days?	Mon 9/24/18	Fri 9/28/18
38		Paving and Restoration	20 days?	Mon 10/1/18	Fri 10/26/18
39		Clean up, substantial completion	10 days?	Mon 10/29/18	Fri 11/9/18
40		Paving and Restoration	40 days?	Mon 5/13/19	Fri 7/5/19
41		Punch list, final completion	5 days?	Mon 7/15/19	Fri 7/19/19